



Roads		
Project		Notes
Great Lakes Road completion work at Williams, Nevada and Montcalm as well as Beverly and Carly.		
Cummins is making progress on our pothole patching.		
Great Lakes Electrical working University.		
OTD repaired lights on Baldwin and Featherstone.		
O/W		
Project		
Inspector catching up on reports from vacation last week.		
Utilities		
Project		
Acquiring circuit breakers for Youth Ranch while air is out.		
Plumbing repairs at Ottawa Park.		

Eleva tor inspe ction at SDB Circu it			
Prep ar et			
Digg ing trench for facilit ies at Oak Hill			
Emer genc y respo nse all com plete			
Prep ar et			
WOR K IN ALLE Y OFF WAL TON/ STAN LEY			
Univ ersity Dr Reco nstru ction	New CG, Paveme nt, ADA Ramps and related work.		
S Jesse Reco nstru ction	Top course HMA in place- remedial restorati on to be done		
Kette ring Reco nstru ction	Top course HMA, Tandem, restorati on to follow.		
Olive r - Perry to Ivy	Spot CG & Sidealk Replace ment, paveme nt reconstr uction		
Pros perit Wood ward to S Paddock	Spot CG & Sidealk Replace ment, paveme nt reconstr uction		
Third St. - locky to West Dead End	Spot CG & Sidealk Replace ment, paveme nt reconstr uction		
W Hopk ins - Cherr y lawn to West	Spot CG & Sidealk Replace ment, paveme nt reconstr uction		
Pave ment Crack & Joints Sealing	Various Major Streets		







	Pave ment Crack &Join t Seali ng		Various Major Streets
	Wisn er - Chav ez to Cass		Spot CG & Sidealk Replace ment, pavemen t reconstruc tion
	Pave ment Crack &Join t Seali ng		Various Major Streets
	Perry San Sewe r		Boring new san. Universit y to +- 500' N.
VR			IN PROGRE SS AND ON SCHEDUL E
	REPA IR OF STOR M SYSTE M		
	200 Rund ell		Road settleme nt at storm MH
	Carlis le at W Bever ly		Repair broken pipe near center of intersect ion
	300 Block of Judson		investiga tion underwa y
	Wayn e just N of huron		investiga tion underwa y
	Berwi ck near Avon		investiga tion underwa y
	Mill Street		Repair broken st-drain EXPECT RD-RE OPENLY WED- 7/3/19
	Antici pated Late Sum mer/ Early Fall		
	Side walk Trip Hazar d Elimi natio n Proje ct		Location s TBD - Horizont al sawing of vertically displace d sidewalk s





W Hopk ins - Cherr y lawn to West	Spot CG & Sidewalk Replace ment, paveme nt reconstr uction	
Win er - Chav ez to Cass	Spot CG & Sidewalk Replace ment, paveme nt reconstr uction	
REPA IR OF STOR M SYST EM		
Carll le at Wi Beve rly	Repair broken pipe near center of intersect ion	
Hill Street - COM PLET ED	Repair broken storm drainage pair-road surface	
Russ ell COM PLET ED	Repair broken storm drainage pair-road surface	
Berwi ck	Repair broken storm drain/re pair road surface	
W Walt on	Catch Basin Repair	
Side walk Trip Hazar d Elemi natio n	Horizont al sawcut vertically displace d sidewalk s that create potential trip possibilit ies	
Sign Repla ceme nt - ongoi ng	city-wide replace ment generate d by call ins	
Sign Repla ceme nt Regio nal	In process of creating a program to address on a section by section basis, review of all sign needs and correctio n same	



seering			
Pr o j e c t			
N P e r y M i & R e s u r f a c e		Mill /Re sur fac e/ AD A r a m p s & rela ted wo rk	
U n i v e r s i t y D r e c o n s t r u c t i o n		Ne w CG, Pav em ent, AD A r a m p s and rela ted wo rk	
		traf fic swi tch ant icla pte d late this TH UR (Au g 15)	
K e t e r i n g / S e s s i o n s t r u c t i o n		Top Cou rse HM A in pla ce, re me dial rest ora tio n, stru ctu re re adj req uir ed for the se two stre ets	
N P e r y S a n i t a r y		Uni ver sity to N co mpl etio n +- Aug 12- The n stre et imp rov em ent s	
C o u n c i l A p p r o v e d P r o j		Spe cifi c Sch edu le TB D	

Ol iv er - p er ry to lv y		Spo t CG & Sid eal k Rep lac em ent, pav em ent rec ons trc uti on
Pr os p ec t- W o o d w ar d to S Pa d d oc k		Spo t CG & Sid eal k Rep lac em ent, pav em ent rec ons trc uti on
T hi rd St .- Jo st yn to W es t D ea d E n d		Spo t CG & Sid eal k Rep lac em ent, pav em ent rec ons trc uti on
W H o pk in s- C h er ry la w n to W es t		Spo t CG & Sid eal k Rep lac em ent, pav em ent rec ons trc uti on
is n er		t CG &
E P		
rli sl		air bro
#		Rep air
R e d ell C Q M PL EF E D		Rep air- bro ken the the the the the the the the the the
B W W W		Rep air cat ch
Si d		Hor izo
Si gn		city wid
Si gn		In pro

DPW WEEKLY MEETING MC

1	1	
2	1	
3	1	
4	1	
5	1	
6	1	
7	1	
8	1	
9	1	
10	1	
11	1	
12	1	
13	1	
14	1	
15	1	
16	1	
17	1	
18	1	
19	1	
20	1	
21	1	
22	1	
23	1	
24	1	
25	1	
26	1	
27	1	
28	1	
29	1	
30	1	
31	1	
32	1	
33	1	
34	1	
35	1	
36	1	
37	1	
38	1	
39	1	
40	1	
41	1	
42	1	
43	1	
44	1	
45	1	
46	1	
47	1	
48	1	
49	1	
50	1	
51	1	
52	1	
53	1	
54	1	
55	1	
56	1	
57	1	
58	1	
59	1	
60	1	
61	1	
62	1	
63	1	
64	1	
65	1	
66	1	
67	1	
68	1	
69	1	
70	1	
71	1	
72	1	
73	1	
74	1	
75	1	
76	1	
77	1	
78	1	
79	1	
80	1	
81	1	
82	1	
83	1	
84	1	
85	1	
86	1	
87	1	
88	1	
89	1	
90	1	
91	1	
92	1	
93	1	
94	1	
95	1	
96	1	
97	1	
98	1	
99	1	
100	1	

Minimize surface New CC traffic start

Course HMA in place. City to N complete

Start Date Sept 9th

Spot CG & Sidewalk

Repair broken storm Basin

Horizontal sawcut vertical y displaced sidewalks that create potential trip possibilities

city-wide replacement generated by call-ins

In process of creating a program to address on a section by section basis. review of all sign needs and correcting same



DPW WEEKLY MEETING TUESDAY, SEPTEMBER 9, 2019

Engineering

Project

N Perry Mill/Resurface/ ADA ramps & related work

**PAVING ANTICIPATED THIS WEEK**

University New CG, Pavement, ADA Ramps and related work

**MAIN LINE COMPLETED EXCEPT GAPS - PAVING COMPLETE THIS WK**

Kettering COMPLETED

W N Perry University to N completed

University S Near Bay Street **completed**

**2019 Loc Start Date Sept 16th**

st: Olive " Spot CG & Sidealk Replacement, pavement reconstruction

st: Prosp " Spot CG & Sidealk Replacement, pavement reconstruction

Se Third " Spot CG & Sidealk Replacement, pavement reconstruction

Se W Ho " Spot CG & Sidealk Replacement, pavement reconstruction

st: Wisn " Spot CG & Sidealk Replacement, pavement reconstruction

**REPAIR OF STORM SYSTEM**

Carlisle a Repair broken pipe near center of intersection

Berwick Repair broken storm drain/repair road surface

W Walto Catch Basin Repair

Se Sidewalk Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities

Sign Repl city-wide replacement generated by call-ins

Sign Repl In process of creating a program to address on a section by section basis  
reviewing all sign needs and replacing same

**NOTE FOUR WAY STOP HAS BEEN ERECTED AT HOWARD AND N SAGINAW**

CITY -WIDE MAJOR STREET STRIPING

Se starts t sept completion

**DPW WEEKLY MEETING TUESDAY, SEPTEMBER 9, 2019**

Engineering

Project

N Perry Mill/Resurface/ ADA ramps & related work

**PAVING ANTICIPATED THIS WEEK**

University New CG, Pavement, ADA Ramps and related work

**MAIN LINE COMPLETED EXCEPT GAPS - PAVING COMPLETE THIS WK**

Kettering COMPLETED

University Perry University to N completed

University S Near Bay Street

**completed**

**2019 Loc Start Date Sept 16th**

Street: Oliver " Spot CG & Sidealk Replacement, pavement reconstruction

Street: Prospect " Spot CG & Sidealk Replacement, pavement reconstruction

Street: Third " Spot CG & Sidealk Replacement, pavement reconstruction

Street: Westwood " Spot CG & Sidealk Replacement, pavement reconstruction

Street: Wisconsin " Spot CG & Sidealk Replacement, pavement reconstruction

**REPAIR OF STORM SYSTEM**

Carlisle a Repair broken pipe near center of intersection

Berwick Repair broken storm drain/repair road surface

Walton Catch Basin Repair

Street: Sidewalk Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities

Sign Repl city-wide replacement generated by call-ins

Sign Repl In process of creating a program to address on a section by section basis

reviewing all sign needs and replacing same

**NOTE FOUR WAY STOP HAS BEEN ERECTED AT HOWARD AND N SAGINAW**

CITY -WIDE MAJOR STREET STRIPING

Street: starts t sept completion

**CITY-WIDE STREET STRIPING BEGINS THIS WEEK SHOULD COMPLETE 7-10 DAYS DEPENDING ON WEATHER**

**THIS WORK IS FOR LANE LINES ONLY**



**BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT**

<b>DPW WEEKLY MEETING TUESDAY, SEPTEMBER 23, 2019</b>										
Engineer	Anticipated									
Project	Completion									
N Perpt #	Mill/Resurf/ADA ramps & related work	OPEN TO TRAFFICE W TEMP STRIPING 9/14/19								
University	New CG, Pavement, ADA Ramps and related work									
	MAIN LINE COMPLETED - <b>CURB PLACEMENT IN PROGRESS</b>									
	<b>10 ANTICIPATED PROJECT COMPLETION</b>									
Ketterin Se	COMPLETED									
WRC										
PF N SAC 2 N	LAFAYETTE TO CARLETON COURT									
	<b>2019 Local Start Date Sept 16th sawing for removals - Removals beg Monday 23rd</b>									
Se Third t 2 #	Spot CG & Sidealk Replacement, pavement reconstrcuton									
Se W Hot 2 #	Spot CG & Sidealk Replacement, pavement reconstrcuton									
st: Wisner - Cl	Spot CG & Sidealk Replacement, pavement reconstrcuton									
st: Oliver - Pe	Spot CG & Sidealk Replacement, pavement reconstrcuton									
st: Prospect -	Spot CG & Sidealk Replacement, pavement reconstrcuton									
	<b>REPAIR OF STORM SYSTEM</b>									
Carlisle 13, 10	Repair broken pipe near center of intersection									
Berwick	Repair broken storm drain/repair road surface									
W Walton	Catch Basin Repair									
	<b>PAVEMENT REPAIRS - SPOT LOCATIONS</b>									
O Cloverla	<b>Nov 2019</b>									
Se Sidewalk T	Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities									
Sign Repla	city-wide replacement generated by call-ins									
Sign Repla	In process of creating a program to address on a section by section basis									
	reviewing all sign needs and replacing same									
CITY -WIDE	STREET STRIPING PROJECT COMPLETED 9/14/19									
	<b>BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT</b>									



	<b>2019 Local</b>	<b>Start Date Sept 16th sawing for removals - Removals beg Monday 23rd</b>							
Se	Third St	#2	Spot CG & Sidewalk Replacement, pavement reconstruction						
Se	W Hot St	#2	Spot CG & Sidewalk Replacement, pavement reconstruction						
st	Wisner - Cl		Spot CG & Sidewalk Replacement, pavement reconstruction						
st	Oliver - Pe		Spot CG & Sidewalk Replacement, pavement reconstruction						
st	Prospect -		Spot CG & Sidewalk Replacement, pavement reconstruction						
<b>REPAIR OF STORM SYSTEM</b>									
Carlisle		<b>3, 10/15/2019</b>							
<b>STORM DRAIN PIPE REPAIRED - PAVEMENT REPAIR WK OF OCT 7</b>									
Berwick			Repair broken storm drain/repair road surface						
W Walton			Catch Basin Repair						
<b>PAVEMENT REPAIRS - SPOT LOCATIONS</b>									
Or	Cloverla	<b>Nov 2019</b>							
Se	Sidewalk	<b>UND</b>	Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities						
	Sign Replacement		city-wide replacement generated by call-ins						
	Sign Replacement		In process of creating a program to address on a section by section basis						
			reviewing all sign needs and replacing same						
<b>CITY -WIDE STREET STRIPING PROJECT COMPLETED 9/14/19</b>									
<b>BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT</b>									
S:	DPW Weekly Work Projection								

<b>DPW WEEKLY MEETING MONDAY, OCTOBER 14, 2019</b>													
Engineer	Al	ANTICIPATED											
Project	Al	COMPLETION											
N Per rpt	CC	Mill/Resurf/ADA ramps & related work											
<b>PROJECT COMPLETED ANDN OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>													
University	I	New CG, Pavement, ADA Ramps and related work											
MAIN LINE COMPLETED -CURB & WALK PLACEMENT IN PROGRESS													
11 ANTICIPATED PROJECT COMPLETION													
<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>													
Sept	Oct	20											
Valdosta Cir, Prairie Dr, Savanna Dr													
Marchbank	NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"												
WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET													
Hollywood	AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT												
Starlite, Be	(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)												
First Ave, T	THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE												
Baltimore													
Legrande, Omar, Fiddis													
Mohawk, Menominee, S Johnson													
Arthur, Crestwood													
Dr. ML King, Jr Blvd South and North													
West Industrial Ct,													
Baldwin, Kennett													
WRC													
<b>PIN SAG 2 N LAFAYETTE TO CARLETON COURT</b>													
N SAG	P	O	BETWEEN	LAFAYETTE	AND	CARLTON	CT	<b>COMPLETED OCT. 5, 2019</b>					

<b>2019 Local Start Date Sept 16th sawing for removals - Removals beg Monday 23rd</b>										
Se	Third St	2nd	Spot CG & Sidewalk Replacement, pavement reconstruction							
Se	W Hoyt	2nd	Spot CG & Sidewalk Replacement, pavement reconstruction							
st	Wisner - Cr		Spot CG & Sidewalk Replacement, pavement reconstruction							
st	Oliver - Per		Spot CG & Sidewalk Replacement, pavement reconstruction							
st	Prospect -		Spot CG & Sidewalk Replacement, pavement reconstruction							
<b>REPAIR OF STORM SYSTEM</b>										
Carlisle	3rd	10th	<b>PROJECT COMPLETED</b>							
STORM DRAIN PIPE REPAIRED - PAVEMENT REPAIR WK OF OCT 7										
Berwick	Repair broken storm drain/repair road surface									
W Walton	Catch Basin Repair									
<b>PAVEMENT REPAIRS - SPOT LOCATIONS</b>										
O	Cloverleaf	<b>Nov 2019</b>								
Se	Sidewalk	<b>UND</b> Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities								
Sign	Replac	city-wide replacement generated by call-ins								
Sign	Replac	In process of creating a program to address on a section by section basis								
		reviewing all sign needs and replacing same								
GLENVIEW	ct	O	removing and replacing several areas Northbound North of Montcalm							
<b>COMPLETED AND OPEN TO TRAFFIC 10/14/19</b>										
CITY -WIDE STREET STRIPING PROJECT COMPLETED 9/14/19										
<b><u>BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT OR OF IMPORTANCE TO PROJECT</u></b>										
S: DPW Weekly Work Projection										

<b>DPW WEEKLY MEETING MONDAY, OCTOBER 14, 2019</b>													
Engineer	Al	ANTICIPATED											
Project	Al	COMPLETION											
N Permt	CC	Mill/Resurf/ADA ramps & related work											
<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>													
University	I	New CG, Pavement, ADA Ramps and related work											
MAIN LINE COMPLETED -CURB & WALK PLACEMENT IN PROGRESS													
11 ANTICIPATED PROJECT COMPLETION													
<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>													
Sept	Oct	20											
Valdosta Cir, Prairie Dr, Savanna Dr													
Marchbank	NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"												
WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET													
Hollywood	AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT												
Starlite, Be	(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)												
First Ave, T	THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE												
Baltimore													
Legrande, Omar, Fiddis													
Mohawk, Menominee, S Johnson													
Arthur, Crestwood													
Dr. ML King, Jr Blvd South and North													
West Industrial Ct,													
Baldwin, Kennett													
WRC													
<b>PIN SAG 2 N LAFAYETTE TO CARLETON COURT</b>													
N SAG	P	O	BETWEEN	LAFAYETTE	AND	CARLTON	CT	<b>COMPLETED OCT. 5, 2019</b>					









<b>DPW WEEKLY MEETING MONDAY, OCTOBER 28, 2019</b>												
Engineer	Al	ANTICIPATED										
Project	Al	COMPLETION										
N Per rpt	CC	Mill/Resurf/ADA ramps & related work										
<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>												
University	I	New CG, Pavement, ADA Ramps and related work										
<b>MAIN LINE COMPLETED - SIDEWALK PLACEMENT/RESTORATION IN PROGRESS</b>												
	10	ANTICIPATED PROJECT COMPLETION										
<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>												
Sept	Oct	2019										
Valdosta Cir,	Prairie Dr,	Savanna Dr										
Marchbank	NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"											
	WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET											
Hollywood	AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT											
Starlite, Be	(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)											
First Ave, T	THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE											
Baltimore												
<b>PROGRESS SLOWED DUE TO WEATHER ISSUES</b>												
Legrande, Omar,	Fiddis											
Mohawk, Menominee,	S Johnson											
Arthur, Crestwood												
Dr. ML King, Jr Blvd	South and North											
West Industrial Ct,												
Baldwin, Kennett												
<b>2019 Local Start Date Sept 16th sawing for removals</b>												
		Spot CG & Sidewalk Replacement, pavement reconstruction										
Se Third t 2 No	<b>Asphalt BASE COMPLETED - MANHOLE ADJUSTS THIS WEEK</b>											
Se W Hojt 2 No	<b>Asphalt BASE COMPLETED - MANHOLE ADJUSTS THIS WEEK</b>											

M	Wisner - Ch	Spot CG & Sidewalk Replacement, pavement reconstruction								
M	Oliver - Per	Spot CG & Sidewalk Replacement, pavement reconstruction								
M	Prospect -	Spot CG & Sidewalk Replacement, pavement reconstruction								
		<b>REPAIR OF STORM SYSTEM</b>								
	Carlisle 3, 10	<b>PROJECT COMPLETED</b>								
		STORM DRAIN PIPE REPAIRED - PAVEMENT REPAIR WK OF OCT 7								
	Berwick	Repair broken storm drain/repair road surface								
	W Walton	Catch Basin Repair								
		<b>CLEANING STORM DRAINS throughout the city, as needed</b>								
		Cleaning storm drains, catch basins and manholes								
		In response to drainage issues at specific locations								
		<b>PAVEMENT REPAIRS - SPOT LOCATIONS</b>								
N	Cloverland	<b>Removing Pavement and replacement Wk. of Nov. 4 (Weather Permitting)</b>								
Se	Sidewalk	<b>UND</b> Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities								
		<b>Completion anticipated November 1, 2019</b>								
	Sign Replacement	city-wide replacement generated by call-ins								
	Sign Replacement	In process of creating a program to address on a section by section basis								
		reviewing all sign needs and replacing same								
GLEN	Victoria	removing and replacing several areas Northbound North of Montcalm								
		COMPLETED AND OPEN TO TRAFFIC 10/14/19								
		CITY -WIDE STREET STRIPING PROJECT COMPLETED 9/14/19								
	<u>WRC</u>									
IN	N SAG 2	LAFAYETTE TO CARLETON COURT								
		<b>Sanitary sewer completed-ROAD REPAIR IN PROGRESS</b>								
		<b>BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT OR OF IMPORTANCE TO PROJECT</b>								
S:	DPW	Weekly Work Projection								

<b>DPW WEEKLY MEETING MONDAY, November 18, 2019</b>									
Engineer	AI	ANTICIPATED							
Project	AI	COMPLETION							
N Perrot	CC	Mill/Resurf/ADA ramps & related work							
<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>									
University		New CG, Pavement, ADA Ramps and related work							
<b>10 OPEN TO TRAFFIC FRIDAY AFTERNOON NOV. 1, 2019</b>									
<b>(SINGLE LANE CLOSURES FOR TRAFFIC SIGNAL WORK AT BAY AND EMERSON STREETS)</b>									
<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>									
Sept	Nov	2019							
Valdosta Cir,	Prairie Dr,	Savanna Dr							
Marchbank	NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"								
WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET									
Hollywood	AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT								
Starlite, Be	(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)								
First Ave, T	THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE								
Baltimore									
<b>PROGRESS SLOWED DUE TO WEATHER ISSUES</b>									
Legrande, Omar,	Fiddis								
Mohawk, Menominee,	S Johnson								
Arthur, Crestwood									
Dr. ML King, Jr Blvd	South and North								
West Industrial Ct,									
Baldwin, Kennett									
<b>2019 Local Start Date Sept 16th sawing for removals</b>									
Spot CG & Sidewalk Replacement, pavement reconstruction									
Se Third St	2 N	<b>Asphalt SURFACE STARTED 11-3-19 RAIN DELAYED</b>							
Se W Hope	2 N	<b>Asphalt BASE COMPLETED - SURFACE PLACEMENT WEATER DELAY NEED TO RESCHEDULE</b>							



**BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT OR OF IMPORTANCE TO PROJECT**

S: DPW Weekly Work Projection								
-------------------------------	--	--	--	--	--	--	--	--

<b>DPW WEEKLY MEETING MONDAY, November 18, 2019</b>									
Engineer	AI	ANTICIPATED							
Project	AI	COMPLETION							
N Perrot	CC	Mill/Resurf/ADA ramps & related work							
<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>									
University		New CG, Pavement, ADA Ramps and related work							
<b>10 OPEN TO TRAFFIC FRIDAY AFTERNOON NOV. 1, 2019</b>									
<b>(SINGLE LANE CLOSURES FOR TRAFFIC SIGNAL WORK AT BAY AND EMERSON STREETS)</b>									
<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>									
Sept	Nov	2019							
Valdosta Cir,	Prairie Dr,	Savanna Dr							
Marchbank	NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"								
WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET									
Hollywood	AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT								
Starlite, Be	(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)								
First Ave, T	THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE								
Baltimore									
<b>PROGRESS SLOWED DUE TO WEATHER ISSUES</b>									
Legrande, Omar,	Fiddis								
Mohawk, Menominee,	S Johnson								
Arthur, Crestwood									
Dr. ML King, Jr Blvd	South and North								
West Industrial Ct,									
Baldwin, Kennett									
<b>2019 Local Start Date Sept 16th sawing for removals</b>									
Spot CG & Sidewalk Replacement, pavement reconstruction									
Se Third St	2 N	<b>Asphalt SURFACE STARTED 11-3-19 RAIN DELAYED</b>							
Se W Hope	2 N	<b>Asphalt BASE COMPLETED - SURFACE PLACEMENT WEATER DELAY NEED TO RESCHEDULE</b>							





**BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT OR OF IMPORTANCE TO PROJECT**

S: DPW Weekly Work Projection								
-------------------------------	--	--	--	--	--	--	--	--

<b>DPW WEEKLY MEETING MONDAY, December 2, , 2019</b>									
Engineer	A	ANTICIPATED							
Project	A	COMPLETION							
N Perrot	C	Mill/Resurf/ADA ramps & related work							
<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>									
University		New CG, Pavement, ADA Ramps and related work							
<b>10 OPEN TO TRAFFIC FRIDAY AFTERNOON NOV. 1, 2019</b>									
<b>(SINGLE LANE CLOSURES FOR TRAFFIC SIGNAL WORK AT BAY AND EMERSON STREETS)</b>									
<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>									
Sept	Nov	2019							
Valdosta Cir, Prairie Dr, Savanna Dr									
Marchbank		NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"							
		WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET							
Hollywood		AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT							
Starlite, Be		(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)							
First Ave, T		THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE							
Baltimore									
Legrande, Omar, Fiddis									
<b>WEATHER HAS SIGNIFICANTLY AFFECTED PROGRESS -</b>									
Mohawk, N		DECISION ON SEASONAL SHUTDOWN NEXT WEEK							
Arthur, Crestwood									
Dr. ML King, Jr Blvd South and North									
West Industrial Ct,									
Baldwin, Kennett									
<b>2019 Local Start Date Sept 16th sawing for removals</b>									
		Spot CG & Sidewalk Replacement, pavement reconstruction							
Third & 2Nd		paving completed - restoration completed -							
W Hoyt & 2Nd		paving completed - restoration completed -							





<b>DPW WEEKLY MEETING MONDAY, December 2, , 2019</b>									
Engineer	AI	ANTICIPATED							
Project	AI	COMPLETION							
N Perrot	CC	Mill/Resurf/ADA ramps & related work							
<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>									
University		TRAFFIC SIGNAL WORK TO BE COMPLETED BY DECEMBER 10.							
		New CG, Pavement, ADA Ramps and related work							
		<b>OPEN TO TRAFFIC FRIDAY AFTERNOON NOV. 1, 2019</b>							
		<b>(SINGLE LANE CLOSURES FOR TRAFFIC SIGNAL WORK AT BAY AND EMERSON STREETS)</b>							
<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>									
Sept	Nov	2019							
Valdosta Cir,	Prairie Dr,	Savanna Dr							
Marchbank		NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"							
		WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET							
Hollywood		AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT							
Starlite, Be		(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)							
First Ave, T		THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE							
Baltimore									
Legrande, Omar, Fiddis									
		WEATHER HAS SIGNIFICANTLY AFFECTED PROGRESS -							
Mohawk, N		DECISION ON SEASONAL SHUTDOWN NEXT WEEK							
Arthur, Crestwood									
		<b>SEASONAL SHUTDOWN AS OF DECEMBER 2, 2019</b>							
Dr. ML King		<b>WORK WILL COMPLETED IN SPRING 2020</b>							
West Industrial Ct,									
Baldwin, Kennett									
<b>2019 Local Start Date Sept 16th sawing for removals</b>									
		Spot CG & Sidewalk Replacement, pavement reconstruction							
Third St	2 Nov	paving completed - restoration completed -							
W Hoyt	2 Nov	paving completed - restoration completed -							

Wisne	M Ju	Spot CG & Sidewalk Replacement, pavement reconstruction							
Oliver	M Ju	Spot CG & Sidewalk Replacement, pavement reconstruction							
Prosp	M Ju	Spot CG & Sidewalk Replacement, pavement reconstruction							
		<b>REPAIR OF STORM SYSTEM</b>							
Carlis	3, 10	<b>PROJECT COMPLETED</b>							
		STORM DRAIN PIPE REPAIRED - PAVEMENT REPAIR WK OF OCT 7							
Berwick		Repair broken storm drain/repair road surface							
W Wa	N N	<b>Catch Basin Repair - Completed Nov.</b>							
		<b>Investigated settlement in pavement Whittemore and S Anderson - Site requires storm drain repair</b>							
		<b>CLEANING STORM DRAINS throughout the city, as needed</b>							
		Cleaning storm drains, catch basins and manholes							
		In response to drainage issues at specific locations							
		<b>PAVEMENT REPAIRS - SPOT LOCATIONS</b>							
N Cloverl	O	<b>Project Completed</b>							
		N TELEGRA COMPLETED NOVEMBER 24							
		N TELEGRAPH -Between Walton & Chavez							
Elizab.	2 D	<b>Just west of N Johnson</b>							
S Blvd.	2 D	<b>1 near Ultimate Soccer and 1 near Ring Road</b>							
Sept Start		Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities							
Sidewalk Tr		<b>Completed November, 2019</b>							
Sign Replac		In process of creating a program to address on a section by section basis							
Sign Replac		reviewing all sign needs and replacing same							
GLEN	vct O	removing and replacing several areas Northbound North of Montcalm							
		COMPLETED AND OPEN TO TRAFFIC 10/14/19							
		Pothole patching continues throughout the city.							

