

DPW WEEKLY MEETING TUESDAY, SEPTEMBER 9, 2019

Engineering

Project				
N Perry Mill & Resurface	19-Sep	Nov. 2019	Mill/Resurface/ ADA ramps & related work PAVING ANTICIPATED THIS WEEK	
University Dr Reconstruction	sept 19	Nov. 2019	New CG, Pavement, ADA Ramps and related work MAIN LINE COMPLETED EXCEPT GAPS - PAVING COMPLETE THIS WK	
Kettering/ S Jessie Reconstruction			43696 COMPLETED	

WRC

N Perry Sanitary			43696 University to N completed	
University San Repair	19-Sep	Spet 19	Near Bay Street	completed

	2019 Local Street Impr. Part B			Start Date Sept 16th
start TBD	Oliver - Perry to Ivy	19-Sep	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
start TDB	Prospect - Woodward to S Paddock	"	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
Sept16 start	Third St. - Joslyn to West Dead End	"	19-Nov	Spot CG & Sidealk Replacement, pavement reconstrcutio
Sept 16 start	W Hopkins - Cherry lawn to West	"	19-Nov	Spot CG & Sidealk Replacement, pavement reconstrcutio
start TBD	Wisner - Chavez to Cass	"	19-Nov	Spot CG & Sidealk Replacement, pavement reconstrcutio

REPAIR OF STORM SYSTEM

Carlisle at W Beverly	Repair broken pipe near center of intersection
Berwick	Repair broken storm drain/repair road surface
W Walton	Catch Basin Repair

Sept Start	Sidewalk Trip Hazard Elimination	Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities
	Sign Replacement - ongoing	city-wide replacement generated by call-ins
	Sign Replacement Regional	In process of creating a program to address on a section by section basis reviewing all sign needs and replacing same

NOTE FOUR WAY STOP HAS BEEN ERECTED AT HOWARD AND N SAGINAW

CITY -WIDE MAJOR STREET STRIPING

Sept start	starts this week	sept completion
------------	------------------	-----------------

CITY-WIDE STREET STRIPING BEGINS THIS WEEK SHOULD COMPLETE 7-10 DAYS DEPENDING ON WEATHER
THIS WORK IS FOR LANE LINES ONLY

BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT